

Alaska Energy Cost Reduction Program Progress Report

Grantee: Alaska Power and Telephone Company

Grant # 01180-00

Period of Report: January 1 through March 31, 2010

Project Name: Completion of the Mentasta, Slana, Chistochina Intertie Project

Project activities completed:

Currently weather is precluding construction work on this project. Other tasks currently underway are right-of-way clearing, field engineering progresses, construction planning, and materials acquisition.

Project existing or potential problems:

Archaeological discoveries have greatest potential of the project.

Activities Targeted for Next Reporting Period, Second Quarter 2010

- Mark pole locations and line route.
- Set poles and complete build out
- String cable between poles and prepare for final connections.