Attachment F

Denali Commission Quarterly Project Narrative and Funds Disbursement Request

Project Name: STAR Renovation an	d Expansion				
Agency: Standing Together Against	Rape Reporting Period: 10/01/08-12/31/08				
Grant #: <u>06-4-C-5032</u>	Amount of Funds Requested \$1097.47				
1. What is the status of the project	; include portions completed?				
12-07-08; responses were received of	ge and an RFP for Contractor was issued on in 12-30-08. At this time the selection committee is d will be selecting a general contractor to participate 65% to 100%				
2. Is the project on schedule; if no	t, how will this be dealt with?				
The project summary schedule is presented as follows:					
Contractor Selection	NLT January 8, 2009				
Anticipated Completion of 100% Design Documents	February 8, 2009				
MOA Building Permit	NLT February 15, 2009				
Construction	February 16 – April 30, 2009				
Preferred Owner Occupancy	May 1, 2009				
3. Is the project on budget; if not,	how will this be dealt with?				
The project, at the 65% design is still	ll on budget.				
4. Other comments/problems and	solutions:				
None at this time.					

Attachment G

Denali Commission Quarterly Project Financial Report

Project Name: STAR Renovation and Expansion				
Agency: Standing Together Against Rape Reporting Period: 10/01/08-12/31/08				
Grant #: <u>06-4-C-5032</u>				
Please include the following information: (Use additional pages as necessary)				
Budget Information:				
1. The total project budget—\$2,796,783				
. The total project expenditures as of the end of the most recent quarter: \$50,319.30				
The total amount of Denali Commission funds committed to the project: \$616,667				
. The total expenditure of Denali Commission funds for the project as of the end of this reporting period: \$45,475.55				
. The percentage of expenditures to the total budget: 1.79%				
6. Project Performance Analysis (use PPA form on page2 of 641): attached				
Project Schedule:				
Show the project schedule with milestone dates for design and construction. attached				

Form 641A

Attachment G

Denali Commission Quarterly Project Financial Report Project Performance Analysis (PPA) Form

Project Name: STAR Renovation and Expansion						
Agency: Standing Togeth	Agency: Standing Together Against Rape		Reporting Period: 10/01/08-12/31/08			
Grant #: <u>06-4-C-5032</u>				,_		
NOTE: Include Den	ali Commis	ssion Grant 1	Funds Only o	on this form.		
Line Items:	Approved Budget:	Actual Cost to Date:	Scheduled Completion Date:	Actual Work Performed:		
Design	\$616,667	\$44,035.55	03/31/2010	See attached		
Construction Storage		\$1440.00		See attached		
8						
				e e e e e e e e e e e e e e e e e e e		
Totals:						
Signature:			1-13-09 Date:			
Nancy Haag – Executive I Print Name and Title:	Director			Form 641B		