Sheet 10 of 13

AND PUBLIC FACILITIES SOUTHEAST REGION CONSTRUCTION SECTION

SEAN PARNELL, GOVERNOR

6860 GLACIER HIGHWAY JUNEAU, ALASKA 99801-7999 (907) 465-1799 PHONE: (907) 465-4647 TEXT:

FAX:

(907) 465-2030

SECON PO Box 32159 Juneau, Alaska 99803 DATE: April 28, 2011

Coffman Cove Roads Paying Project No. 69099/HPRM-003/ DC-225-06 and DC-369-008 Letter SECON - 003

RE: Project Delay

Mr. Ellason,

The Department has resolved both the environmental document and funding issues stemming from March 2010. Your patience over this past year is sincerely appreciated.

SECON is authorized to proceed with the work in this contract as of the date of this letter. The Department intends to execute a change order extending the contract completion date to September 30, 2011. At your earliest convenience, submit your proposed costs for impacts incurred due to this delay for inclusion in the change order.

Please note that the Department's Project Engineer is now Allen Shepard. He may be reached at 907-254-1996 and allen shepard@alaska.gov and is currently stationed in Thorne Bay.

An updated project schedule is requested along with any changes in SECON project staffing since the submittals from spring 2010,

Feel free to contact me directly at 907-465-4428 if you have any questions. Thank you.

Sincerely.

Maureen A. Hansen, PE Construction Project Manager

Cc: Allen Shepard, Project Engineer Mike McKinnon, Denali Commission