

CITY OF CRAIG PAVING PROJECT, PHASE I

Southeast Road Builders, Inc.

Two-Week Schedule

	Duration	Notes	September																
			17	18	19	20	21	22	23	24	25	26	27	28	29	30	1		
5th Ave Storm Drainage	2		X	X															
Cedar Street Storm Drainage	1				X														
Main Street Storm Drainage	1					X													
Cold Storage Storm Drainage	4						X	X	X	X	X								
Cold Storage Curb & Gutter	5													X	X	X	X	ongoing	
Tanner Crab Court D-1	1				X														
JT Brown 1 1/2" crushed	3	1,250 Ton					X	X	X										
East Hamilton 1 1/2" crushed	2	1,750 Ton								X	X								
School Street D-1	2											X	X						
Cold Storage 1 1/2" crushed	2	800 Ton												X	X				
Port Bagial D-1																	X	X	
Locate/Adjust utility's														X	X	X	X	ongoing	
Mobilize/Set-up Asphalt Plant	5						X	X	X	X	X	X	X						
Asphalt Oil Arrives	1													X					
Heat Asphalt Oil	2															X	X		
Calibrate Asphalt Plant	2																X	X	