Form 641 - Parts A, B & C

ASHNHA Quarterly Project Budget Summary & Performance Analysis Reporting Form

For All 2008 Denali Commission Approved Projects – Projects No. 1004 – A through N

Pı	oje	ct Name: Diagnostic Sleep Disorder Center (DSDC)				
N	əme	e of Hospital / Grant Recipient: Ketchikan General Hospital				
Re	epo	rting Period: January 1, 2010 through March 31, 2010				
G	ant	: No.: 1004 – <u>N</u>				
64 ne	l1- cess	A. Project Budget Summary (provide the following information; use additional pages as ary):				
1.	0	riginal Project Budget Information:				
	a.	The <i>original</i> total approved project budget:				
		i. Amount of Denali Commission Grant Award:\$57,305.00				
		ii. Amount of Facility Cost Share Match (CSM): \$57,305.00				
		iii. Original Total Project Cost [line 1(a)(i) plus line 1(a)(ii)]:\$114,610.00				
2. Actual Project Costs Recorded During the Current Reporting Period:						
	a.	Amount of the Facility's own Project CSM Expended (non-reimbursed expenditures) during the current reporting period:				
		\$0				
	b.	Amount of Facility funds expended during the current reporting period for which Denali Commission grant funds are being requested this period on Form 642 to reimburse your hospital for its project expenditures:\$0				
	c.	Total amount of project costs recorded during the reporting period, whether expended facility CSM or reimbursement for facility expenditures is being sought (add lines 2a & 2b): \$0				
3.	. Total Denali Commission Grant Funds Received to Date:					
	Please report the total amount of Denali Commission grant funds received (whether received as an advance or as reimbursement for expenses) as of the end of the current reporting period (i.e., the total grant funds received to-date):					
	for s	\$37,946.97 ASHNHA check #122X dated 5/1/09 for \$3,024.60, ASHNHA check #1252 dated 9/28/09 35,766, and KGH reimbursement check #251891 dated 11/19/09 for (\$843.63).				

4. Total Facility Cost Share Match Funds Expended to Date:

Please report the total amount of hospital funds expended (i.e., the hospital's share of the cost of the project for which reimbursement was not and cannot be sought from the Denali Commission) as of the end of the current reporting period (i.e., the total hospital matching funds expended to-date for which you did not seek reimbursement):

\$37,947.09 (Reason for different amount than reported in 641-3: Requested \$3,024.64 and received \$3,024.60, requested \$35,766.16 and received \$35,766.00)

5. Project Schedule:

Please state the anticipated end date of this funded 2008 Denali Commission Primary Care in current Hospitals project, and provide a list appropriate milestone dates for the major phases or activities of your project.

Start date: June 2008	-
End date:June 2010	-
Description of Milestone Or Activity	Anticipated Completion Date
Sleep monitoring equipment installed	April 2009
2. Staff training complete.	June 2009
3. Minor remodel complete.	July 2009
4. Sleep room beds and furnishings installed.	July 2009
5. DSDC operational.	Aug. 2009
6. DC Funding Plaque installed.	Oct. 2009
7. Purchase and install air conditioning / ventilation for sleep rooms.	June 2010

641-B. Project Performance Analysis (add line items to the chart as appropriate):

2008 Project Budget Line I tems:	Approved Budget:	Actual Cost:	Scheduled Completion U Date:	Actual Work Performed:
Sleep Monitoring System	\$80,718.00	\$48,868.87	April 2009	Equipment purchased, installed and tested.
Sleep Room Beds	\$7,556.00	\$5,596.00	July 2009	Beds purchased and installed.
Minor Remodel	\$12,000.00	\$10,719.66	July 2009	Patch and paint walls, renovate for ADA accessible bathroom, install wiring as needed, and install unit doors.
			June 2010	Install additional air ventilation and conditioning units in patient sleep rooms.
Furnishings	\$5,040.00	\$7,020.39	June 2009	Purchase and install furnishings and fixtures.
Training	\$9,295.00	\$3,689.14	June 2009	Training of DSDC Coordinator, staff and physicians at KGH and St. Joseph Hospital, Bellingham, WA.
Totals:	\$114,609.00	\$75,894.06		

641-C. Facility Certification:

The preparer of this report, by signing below, certifies on behalf of his or her employer that the information contained herein is accurate and complete to the best of his or her knowledge.

Karen Wolfred Signature	April 15, 2010 Date
Karen Wolfred, Grants and Special Projects Manager Printed Name and Official Title	
Page 3	

Form 642

ASHNHA's Quarterly Reporting Form Covering 2008 Denali Commission Projects Numbered 1004 – A through N

<u>Please Use this Form to File Your Facility's Quarterly Narrative Progress Report</u>

<u>And /Or Make a Fund Disbursement Request</u>

Project Name: Diagnostic Sleep Disorder Center (DSDC)

Hospital: Ketchikan General Hospital

Reporting Period: January 1, 2010 through March 31, 2010

Denali Commission Grant No.: 1004 - N

A. Project Narrative (use additional pages as necessary):

1. What is the status of your 2008 "Primary Care in Hospitals" project as of <u>December 31</u>, 2009? (Please list all project phases completed or milestones achieved during the report period.)

The DSDC is operational. During the pilot testing and preliminary use of the sleep rooms, the need for air conditioning and / or additional cooling was identified. Appropriate equipment and system solutions were reviewed and selected, equipment is scheduled for purchase shortly, and installation is expected to occur by June 2010.

2. Is your 2008 project on schedule? If not, what kind of problem(s) does the delay present? How will this be dealt with? Will the delay potentially extend the project beyond 6/30/2011?

Project timeline extended to address air-cooling needs for the sleep rooms.

3. Is the 2008 project on budget, or over or under budget? If over budget, how will this be dealt with? What funds is your facility using to cover the additional project costs?

Project is within budget with a remaining grant budget of \$19,357.53. Cost of air cooling for the sleep rooms to be included as a minor remodel cost for the project.

4. Other comments, problems and solutions:

During the pilot testing and preliminary use of the sleep rooms, the need for air conditioning and / or additional cooling was identified. Appropriate equipment and systems have been selected and the issue will be resolved by June 2010.

B. Project Fund Disbursement Request							
We are requesting ASHNHA to release \$	0 ng requ	in Denali Commission Grant lest is either:					
1. // a request for an Advance against Commission Project Grant Award Funds; or							

2. /__/ a request for <u>Reimbursement</u> from Project Grant Award Funds in order to cover project expenses incurred by our hospital <u>during the reporting period</u>.

(Copies of all invoices submitted and checks written in payment must accompany any request for reimbursement; copies of purchase orders or other commitment documents must accompany any request for an advance).