

ASHNHA Quarterly Project Budget Summary
& Performance Analysis Reporting FormFor All 2009 Denali Commission Approved Projects -
Projects No. 1150 - A through G

Project Name: CT Scanner

Name of Hospital / Grant Recipient: Wrangell Medical Center

Reporting Period: January 1, 2010 through March 31, 2010

Grant No.: 1150 - G

641-A. Project Budget Summary (provide the following information; use additional pages as necessary):**1. Original Project Budget Information:**

- a. The original total approved project budget:
 - i. Amount of Denali Commission Grant Award: **\$366,676**
 - ii. Amount of Facility Cost Share Match (CSM): **\$366,677**
 - iii. Original Total Project Cost [line 1(a)(i) plus line 1(a)(ii)]: **\$733,353**

2. Actual Project Costs Recorded During the Current Reporting Period:

- a. Amount of the Facility's own Project CSM Expended (non-reimbursed expenditures) during the current reporting period: **\$0**
- b. Amount of Facility funds expended during the current reporting period for which Denali Commission grant funds are being requested this period on Form 642 to reimburse your hospital for its project expenditures: **\$0**
- c. Total amount of project costs recorded during the reporting period, whether expended facility CSM or reimbursement for facility expenditures is being sought (add lines 2a & 2b): **\$0**

3. Total Denali Commission Grant Funds Received to Date:

Please report the total amount of Denali Commission grant funds received (whether received as an advance or as reimbursement for expenses) as of the end of the current reporting period (i.e., the total grant funds received to-date): **\$14,893**

\$14,893⁰⁰**4. Total Facility Cost Share Match Funds Expended to Date:**

Please report the total amount of hospital funds expended (i.e., the hospital's share of the cost of the project for which reimbursement was not and cannot be sought from the Denali Commission) as of the end of the current reporting period (i.e., the total hospital matching funds expended to-date for which you did not seek reimbursement): **\$0**

2. Project Schedule:

Please state the anticipated start and end dates of this funded 2009 Denali Commission Primary Care in Hospitals project, and provide a list appropriate milestone dates for the major phases or activities of your project.

Start date: June 1, 2010

End date: November 31, 2010

Description of Milestone Or Activity	Anticipated Completion Date
1. Conceptual design and engineering/architecture	June 15, 2010
2. Design	June 30, 2010
3. Construction (if required)	July 31, 2010
4. Purchase and delivery of CT Scanner	September 30, 2010
5. Installation and testing	November 31, 2010
6.	

Page 2

641-B. Project Performance Analysis (add line items to the chart as appropriate):

2009 Project Line Item	Amount	Date	Description
Feasibility and Conceptual Design	\$14,893.34	08/31/09	Conducted feasibility study for CT Scanner placement and developed conceptual drawings for project.
Totals:	\$14,893.34		

641-C. Facility Certification:

The preparer of this report, by signing below, certifies on behalf of his or her employer that the information contained herein is accurate and complete to the best of his or her knowledge.



Signature

4-6-10

Date

 Noel D. Rea, Chief Executive Officer
 Printed Name and Official Title

Form 642

ASHNHA's Quarterly Reporting Form
Covering 2009 Denali Commission Projects
Numbered 1150 - A through G

Please Use this Form to File Your Facility's Quarterly Narrative Progress Report
And /Or Make a Fund Disbursement Request

Project Name: CT Scanner

Hospital: Wrangell Medical Center

Reporting Period: January 1, 2010 through March 31, 2010

Denali Commission Grant No.: 1150 - G

A. Project Narrative (use additional pages as necessary):

1. What is the status of your 2009 "Primary Care in Hospitals" project as of March 31, 2010? (Please list all project phases completed or milestones achieved during the report period.)

We are waiting for USDA to approve our request to change the scope of our application to move the location of the CT Scanner. We have submitted a letter request said change and have also submitted a Guide 6 Preliminary Architectural Feasibility Report for review by USDA. Once they approve this change we will proceed with final design, construction, and order/installation of the CT Scanner.

2. Is your 2009 project on schedule? If not, what kind of problem(s) does the delay present? How will this be dealt with? Will the delay potentially extend the project beyond 9/30/2011?

Although we have changed our projected completion date, we are still on track to complete this project before September 30, 2011.

3. Is the 2009 project on budget, or over or under budget? If over budget, how will this be dealt with? What funds is your facility using to cover the additional project costs?

The project is on budget.

4. Other comments, problems and solutions:**B. Project Fund Disbursement Request**

We are requesting ASHNHA to release \$0 in Denali Commission Grant Funds for our project at this time. This funding request is either:

1. ☐ a request for an Advance against Commission Project Grant Award Funds; or
2. ☐ a request for Reimbursement from Project Grant Award Funds in order to cover project expenses incurred by our hospital during the reporting period.
(Copies of all invoices submitted and checks written in payment must accompany any request for reimbursement; copies of purchase orders or other commitment documents must accompany any request for an advance).