



State of Alaska

Department of Natural Resources

Division of Geological & Geophysical Surveys

Progress Report: Systematic Approach to Assessing the Vulnerability of Alaska's Coastal Infrastructure to Erosion

Date: April 29, 2019

Period of Reporting: January 1-March 31, 2019

Submitted to: Denali Commission

### Objectives and Milestones

Objectives	Year 1			
	Jan-Mar	Apr-Jun	Jul-Sep	Oct-Dec
Project kickoff, account setup at State of Alaska, and staff hiring		X		
Establish data agreements for infrastructure file datasets			X	
Provide initial assessment at pilot sites (Locations: TBA)				X

The project was approved on March 21, 2019, giving very limited time to perform work tasks during this quarter, so no objectives were reached during this report period. Administrative staff initiated the creation of State of Alaska project accounts. The project manager initiated paperwork necessary for hiring a Geologist I, so as to hire an individual for the position as quickly as possible.

### Budget Summary

No changes. On track.