



Tryck Nyman Hayes

DAILY REPORT

PROJECT NAME: Old Harbor Small Boat Harbor Installation

CONTRACTOR: West Construction

WEATHER (AM): Broken overcast, cold, slight breeze

DATE: January 23, 2010

WEATHER (PM): Broken overcast, cold moderate wind

Workers:	Trade	Equipment on Site:	Operating (Y/N)
1	Project Manager	American 9260 Crane	Y
1	Foreman	VR-843c Fork Lift	Y
1	Operator	Hitachi EX200 Excavator	N
4	Pilebucks	Work Skiff	Y
		Work Barge	Y
		APE 416 Vibratory Hammer	Y
		ICE 42S	Y

SUMMARY:

- 07:30 AM
 - Crew heads down to jobsite to move barge of beach at high tide
 - MDS works on pile driving logs
- 10:22 AM
 - MDS to jobsite
 - template being set up for bent #5
 - MDS checks mudline elevation on previously driven piles
- 11:00 AM
 - Crane readied for picking piles
- 11:06 AM
 - Crane picks first pile for bent #5, placed in hoop on side of barge
- 11:17 AM
 - Crane picks second pile for bent #5 placed in vertical position on side of barge
- 11:27 AM
 - Vibratory hammer is connected, first pile is picked up.
- 11:33 AM
 - Pile 10S driven, several hard layers encountered between mudline and 17' embed.
- 11:37 AM
 - Driving on 10S stops when vibratory hammer produces no downward movement, finish at 17.5' embed.
 - Pile 9N picked and placed
- 11:47 AM
 - Driving on 9N stops on hard layer at similar depth as 10S, around 17' embed.
- 11:58 AM
 - Impact hammer picked, placed on pile 10S
- 12:04 PM
 - Driving on 10S starts
- 12:10 PM
 - Driving on 10S ends @ 32.5' embed.
- 12:13 PM
 - Driving on 9N starts

- 12:25 PM • Driving on 9N ends @ 32.5' embed.
- 12:30 PM • MDS walks down to proposed city dock location to photograph and take video.
• Briefly examined existing timber city dock, photographed fuel headers, and condition of deck. Did not go underneath dock.
• Noted presence of test pile left in front of old city dock ruins, picture taken.
- 01:56 PM • Back on jobsite, pilebucks setting up next template.
• Paul & Johnny (Project manager & foreman) shooting cutoff elevation on piles in bent #1.
• To make 14.4' cutoff, 18" of pile were removed, which gives us a tip elevation of -31'
- 02:15 PM • Pilebucks have difficulty with template, bent #6 appears to be installed 1" shoreward of design location.
- 03:00 PM • Template finished, vibratory hammer in leads
- 03:15 PM • Pile 11N vibed into place, Stop driving in very hard layer at 16' embed.
- 03:21 PM • Pile 12S vibed into place, stop driving in very hard layer at 16' embed.
- 03:30 PM • Impact hammer picked, and ready.
- 03:40 PM • Driving starts on pile 12S
- 03:44 PM • Driving ends on pile 12S, embed. depth is 33'
- 03:45 PM • Driving starts on pile 11N
- 03:57 PM • Driving ends on pile 11N, embed. depth is 33.5'
- 04:00 PM • Drive back to Lodge, pack bags, call Island Air, drive to airport
- 04:20 PM • Island Air flight leaves Old Harbor for Kodiak.

Note: regarding pile numbering, standing at Bent #1, looking seaward, the pile to your left is 1N, and the pile to your right is 2S.

Note:
See next page for Photographs



Image 1: Setting template in place for bent #5



Image 2: Excavator on site



Image 3: Material Stockpiles



Image 4: Material Stockpiles




Image 5: Barge viewed from anchor



Image 6: Barge viewed from beach



Image 7: Setting up template for Bent #5



Image 8: Preparing piles for Bent #5



Image 9: Placing piles alongside barge for vibratory hammer



Image 10: Setting pile 10S into template



Image 11: Setting pile 9N into the template



Image 12: Finished driving pile 9N



Image 13: Bent #5 completed



Image 14: Fuel headers at existing City Dock



Image 15: Fuel headers at existing City Dock



Image 16: Barge high and dry on mud flats



Image 17: Flotation billets from old floats, showing damage.



Image 18: Back of work barge, showing pile storage racks.



Image 20: Pressure treated side boards damage on old floats.



Image 19: 16" Dia. float piles stored on the uplands, and Gus.



Image 21: Apparent quarry on site, and possible source of fill



Image 23: Barge damaged old trestle while being repositioned



Image 22: Setting the template for Bent #6



Image 24: Piles 11N and 12S in place in the template



Image 25: Pile 12S driven



Image 26: Leaving jobsite after driving pile 11N