



SOUTH EAST ALASKA REGIONAL HEALTH CONSORTIUM

MT. EDGE CUMBE HOSPITAL • 222 TONGASS DRIVE • SITKA, ALASKA 99835 • (907) 966-2411

OPTIONAL FORM 99 (7-90)

FAX TRANSMITTAL

of pages > 1

To JOEL NEIMEYER	From DENNIS HELLER
Dept./Agency	Phone # 966-8409
Fax # 271-1415	Fax # 966-8546
NGN 7540-01-917-7388	5088-101 GENERAL SERVICES ADMINISTRATION

July 30, 2001

Joel Neimeyer
Denali Commission Project Officer
510 'L' Street, Suite 410
Anchorage, AK 99501

Re: June, 20001 Progress Report

Dear Mr. Neimeyer

This letter is sent as per the requirement to provide quarterly progress reports to the Denali Commission for the two projects that were approved for funding at SEARHC.

Haines Health Center, Project No. 0028-DC-2001-I10

The design for the foundation and site work is scheduled to be completed the month of August. This work is then scheduled to be bid and awarded the month of September. The design for the building addition, and elevator are scheduled to be completed this fall. Upon a successful bid, construction work would be done this winter when this type of work would be less disruptive to the functioning clinic during the winter months. This project is within budget at this time and is anticipated to remain within budget.

Angoon Health Center, Project No. 0043-DC-2001-I23

The conceptual design has been completed and 100% Construction Documents are scheduled to be completed this winter. Other funding is being sought to fund the cost for construction. This project is within budget at this time and is anticipated to remain within budget.

Sincerely,

Dennis Heller
SEARHC Project Officer