

Teller Dust Control

Denali Commission/State of Alaska Funded Project

Project Status Report: January 1, 2011

Site Visit accomplishments: September 15, 2010; by Shawn Crites & Clark Milne

- Roadway width measurements collected
- Roadway condition notations made
- Photographs taken at approx. 0.5 mile intervals ("Before" stage of project design)



View of Nome-Teller Hwy, near End of Project (terminus)

Project Design Accomplishments: up through January 1, 2011

- Plan View drawing of project area prepared

Current & future project efforts:

- Coordination with Western District DOT&PF office needed, to arrange for crushing project at material site, MP 70.5
- Anticipate bidding the crushing of surfacing aggregate in February or March 2011, with completion of surfacing creation targeted for July 1, 2011
- No public meetings planned or deemed to be necessary, at this time
- Field execution of project by DOT&PF personnel and equipment, as well as private/contracted haul units, to deliver surfacing to roadway. DOT will place, shape and compact the surfacing, then apply CaCl as dust palliative.
- Completion of fieldwork may be reached by August 1, but should no later than September 15, 2011