

Denali Commission Monthly Project Information Sheet



Date: 1-May-12
 Project Title: Gambell Evacuation Road - Construction
 Award No.: RA - 01381-00 PM: Lisa Coyle
 AKSAS No.: 62973 Status: Construction
 Location: Gambell, AK
 Expiration: 31-Dec-2013

Scope: Repair the existing 2.5 miles of the evacuation road. Extend the evacuation road 3.5 miles to Akeftapak Bay. Construct a cemetery road/trail that connects to the evacuation road at MP 2.3. Construct a short spur road to Tevleghak Bay connecting to the evacuation road at MP 3.2.

Award Information:	Progress Report for 3rd Quarter 2012: 1-1-12 to 3-31-12	Total Funding	Remaining	Report ACCEPTED by Denali Comm.
Award		\$850,000.00		
State Match		\$8,000,000.00		
Total Expenditures	\$0.00	\$8,850,000.00	\$8,850,000.00	

Amendment: n/a

Acquisition: N/A
 Significance: Extend the evacuation road for the community of Gambell
 Stakeholders: Denali Commission, FHWA, Gambell, Kawerak

Scheduled Milestones: Site Visit/Public Meeting: summer 2012 Environmental: 10-Jan-12
 50% Design: n/a Construction Comp: _____
 Design Complete: 10-Jan-12 Closeout: 1-Jan-14

Milestones:	Planned Start	Planned End	Actual Start	Actual End
Design:	8/22/2011	11/22/2011	8/22/2011	1/10/2012
Comments:				
Construction:	1/10/2012	12/31/2013	1/10/2012	
Comments:				
Close Out:	1/1/2014	3/31/2014		

Status: Preconstruction Conference was held on April 5, 2012 at the DOT Building in Anchorage at 10:00am. Bering Pacific is the Contractor and will begin mobbing once barge access is available, tentative for the end of June.

Issues/Risks: None

Actions: Construction to begin summer 2012.

Progress report narrative from: 3rd Quarter 2012: 1-1-12 to 3-31-12

Preconstruction Conference was held on April 5, 2012 at the DOT Building in Anchorage at 10:00am. Bering Pacific is the Contractor and will begin mobbing once barge access is available, tentative for the end of June.