



**Denali Commission Monthly Project Information Sheet**

Date: 31-Jul-12  
 Project Title: Circle Dust Control  
 Award No.: RA - 224-06 PM: Clark Milne  
 AKSAS No.: 62988 Phase: Construction  
 Location: Circle, AK  
 Expiration: 31-Dec-2012  
 Scope: Provide dust control surfacing on approximately 2.5 miles of the Steese Highway in Circle.

| Award Information: | Progress Report for 4th Quarter 2012: 4-1-12 to 6-30-12 | Total Funding | Remaining    | Report ACCEPTED by Denali Comm. |
|--------------------|---|---------------|--------------|---------------------------------|
| Award              | \$679,987.83  | \$818,730.00  |              |                                 |
| State Match        | \$67,497.96   | \$81,270.00   |              |                                 |
| Total Expenditures | \$747,485.79  | \$900,000.00  | \$152,514.21 |                                 |

Amendment: 4

Acquisition: N/A  
 Significance: Provide dust control surfacing on approximately 2.5 miles of the Steese Highway in Circle.  
 Stakeholders: Denali Commission, Circle

Scheduled Milestones: Site Visit/Public Meeting: unknown Environmental: 31-Oct-07  
 50% Design: 25-Aug-06 Construction Comp: \_\_\_\_\_  
 Design Complete: 31-Oct-07 Closeout: 1-Jan-13

| Milestones:        | Planned Start | Planned End | Actual Start | Actual End |
|--------------------|---------------|-------------|--------------|------------|
| Preliminary design | 5/23/2006     | 8/15/2006   | 5/23/2006    | 8/25/2006  |
| Comments:          |               |             |              |            |
| Final Design       | 8/16/2006     | 8/31/2006   | 12/1/2006    | 10/31/2007 |
| Comments:          |               |             |              |            |
| Construction:      | 9/1/2006      | 8/31/2012   | 5/1/2008     | 7/27/2012  |
| Comments:          |               |             |              |            |
| Close Out:         | 1/1/2013      | 3/31/2013   |              |            |

M&O forces began construction on Monday, July 23 and concluded Friday, July 27. They placed material and dust pallative in a week. Requested project photos and should have them in the next week, will include in the next quarterly report. DOT M&O will begin the project close out mid September (must wait until all bills have been paid and ICAP has run for the project). Tentative Financial Timeline: Maintenance and Operations project close out late September 2012; NR Project Control project close out October 2013; HQ Project Control project close out December 2012. (Note: Dates are preliminary).

Status: \_\_\_\_\_

Issues/Risks: \_\_\_\_\_

Actions: Awating photos from M&O (during and after). Project constructed. Awaiting final bills and ICAP to be paid out before project can be closed out.