

Denali Commission Monthly Project Information Sheet



Date: 16-Apr-14
 Project Title: Emmonak Community Road Improvements
 Award No.: 230
 AKSAS No.: 61307, 63191, 77043
 Location: Emmonak, Alaska
 Expiration: 31-Dec-2016
 Scope: Update and extend community roads in Emmonak.

PM: Lisa Coyle
 Status: Construction

Award Information:	Progress Report for 01-01-14 to 03-31-14	Total Funding	Remaining	Report ACCEPTED by Denali Commission
Award	\$1,117,791.17	\$1,819,400.00		
State Match/ FFY05 Dust Abatement EMK-Other	\$492,983.01	\$1,155,784.00		
Total Expenditures	\$1,610,774.18	\$2,975,184.00	\$1,364,409.82	

Amendment: 5

Acquisition: N/A
 Significance: Provide dust control and resurfacing for the community of Emmonak
 Stakeholders: Denali Commission, FHWA, Emmonak

Scheduled Milestones:
 Site Visit/Public Meeting: April-2012
 Bid Opening: 2-Oct-12
 50% Design: 1-Mar-11
 Contract Award Date: 28-Nov-12
 Design Complete: 10-Jul-12
 Site Work Began: 27-Aug-13
 Environmental: 10-Jul-12
 Construction Complete:
 Construction Completion Deadline: 30-Aug-15

Milestones:	Planned Start	Planned End	Actual Start	Actual End
Preliminary design	5/23/2006	10/15/2006	5/23/2006	3/1/2011
Comments:				
Final Design	10/16/2006	3/31/2007	6/25/2007	7/10/2012
Comments:				
Construction:	5/1/2013	12/31/2015	11/28/2012	
Comments:				
Close Out:	1/1/2016	3/31/2016		

The borrow haul from contractor furnished materials source to the Landfill Road and stockpile for both the Landfill Road and Community Roads projects finished on March 17, 2014. The contractor completed initial 2' layer of borrow placement on the Landfill Road on March 13, 2014. The only physical work on the Community Roads project this winter was clearing along Delta and Emmonak Streets. Both projects are now in winter shutdown. SWPPP inspections are scheduled to resume on May 26, 2014. Construction is scheduled to resume by June 5, 2014.

Status:
 Issues/Risks: None
 Actions: Need during and after pictures.