

Denali Commission Monthly Project Information Sheet



Date: 14-Apr-15
 Project Title: Emmonak Community Road Improvements
 Award No.: 230 PM: Lisa Coyle
 AKSAS No.: 61307, 63191, 77043 Status: Construction
 Location: Emmonak, Alaska
 Expiration: 31-Dec-2016
 Scope: Update and extend community roads in Emmonak.

Award Information:	Progress Report for 1-1-2015 to 3-31-2015	Total Funding	Remaining	Report ACCEPTED by Denali Commission
Award	\$1,602,449.02	\$1,819,400.00	\$216,950.98	
Other	\$1,190,467.58			
State Match/ FFY05 Dust Abatement EMK-Other	\$1,155,784.00	\$1,155,784.00		
Total Expenditures	\$3,948,700.60	\$2,975,184.00	-\$973,516.60	

Amendment: 5

Acquisition: N/A
 Significance: Provide dust control and resurfacing for the community of Emmonak
 Stakeholders: Denali Commission, FHWA, Emmonak

Scheduled Milestones:	Site Visit/Public Meeting: April-2012	Contract Award Date: 28-Nov-12
	50% Design: 1-Mar-11	Site Work Began: 27-Aug-13
	Design Complete: 10-Jul-12	Construction Complete: _____
	Environmental: 10-Jul-12	Construction Closed Out: _____
	Bid Opening: 2-Oct-12	Financially Closed Out: _____

Milestones:	Planned Start	Planned End	Actual Start	Actual End
Preliminary design	5/23/2006	10/15/2006	5/23/2006	3/1/2011
Comments:				
Final Design	10/16/2006	3/31/2007	6/25/2007	7/10/2012
Comments:				
Construction:	5/1/2013	12/31/2015	11/28/2012	
Comments:				
Close Out:	1/1/2016	3/31/2016		

Status: Winter shut down. Contractor plans to be on site June 10, 2015. Work remaining is dust palliative work, sign work and 70% background seeding. Funding note - I am using the financial information that I received from headquarters. The construction manager has not yet requested additional funding from the project financial account and will do it before the contractor is back on site.
 Issues/Risks: None
 Actions: Need after pictures.