

Denali Commission Monthly Project Information Sheet



Date: 2-May-12
 Project Title: Healy Community Roads Rehabilitation/ Surfacing
 Award No.: RA - 01256-00 PM: Bill Cole
 AKSAS No.: 63786 Status: Design
 Location: Healy, Alaska
 Expiration: 31-Dec-2013
 Scope: Minor drainage and surface repairs including chip seal surface treatment on approximate 6.5 miles of DOT&PF owned and maintained roads.

Award Information:	Progress Report for 3rd Quarter 2012: 1-1-12 to 3-31-12	Total Funding	Remaining	Report ACCEPTED by Denali Comm.
Award	\$13,802.06	\$500,000.00		
State Match	\$13,801.92	\$500,000.00		
Total Expenditures	\$27,603.98	\$1,000,000.00	\$972,396.02	

Amendment: 1

Acquisition: N/A
 Significance: Repair roads within the community of Healy
 Stakeholders: Denali Commission, Healy

Scheduled Milestones: Site Visit/Public Meeting: 23-Mar-12 Environmental: 3-Apr-12
 50% Design: n/a Construction Comp: _____
 Design Complete: _____ Closeout: 1-Jan-14

Amendment: 1

Milestones:	Planned Start	Planned End	Actual Start	Actual End
Planning/ Design:	12/1/2010	6/1/2012	12/1/2010	
Comments:				
Construction:	7/1/2012	9/1/2013		
Comments:				
Close Out:	1/1/2014	3/31/2014		

Status: Environmental document was completed and approved on 4-3-2012. Roads to be resurfaced are Stampede Road and Otto Lake Road. PS&E to be completed mid May. Project is on schedule for advertising the end of June. Construction scheduled to begin late summer 2012.

Issues/Risks: None

Actions: Construction to begin late summer 2012.