

Denali Commission Monthly Project Information Sheet



Date: 2-May-12
 Project Title: St. Mary's and Pitka's Point Road Dust Control
 Award No.: RA - 01257-00 PM: Clark Milne
 AKSAS No.: 63788 Status: Design
 Location: St. Mary's and Pitka's Point
 Expiration: 31-Dec-2013
 Scope: Provide application of dust palliative on the airport access roads between St. Mary's and Pitka's Point, and the airport.

Award Information:	Progress Report for 3rd Quarter 2012: 1-1-12 to 3-31-12	Total Funding	Remaining	Report ACCEPTED by Denali Comm.
Award	\$13,249.28	\$250,000.00		
State Match	\$13,249.23	\$250,000.00		
Total Expenditures	\$26,498.51	\$500,000.00	\$473,501.49	

Amendment: 1

Acquisition: N/A
 Significance: Provide dust control surfacing for the communities of St. Mary's and Pitka's Point.
 Stakeholders: Denali Commission, St. Mary's and Pitka's Point

Scheduled Milestones: Site Visit/Public Meeting: 14-Sep-10 Environmental: 6-Jun-11
 50% Design: n/a Construction Comp:
 Design Complete: June-2012 Closeout: 1-Jan-14

Milestones:	Planned Start	Planned End	Actual Start	Actual End
Design:	12/1/2010	5/1/2011	9/1/2010	6/30/2011
Construction:	7/1/2011	12/31/2012	7/1/2011	
Close Out:	1/1/2014	3/31/2014		

Status: Construction update: Some material was crushed via contract with the City of St. Mary's, August 2011. Construction will continue June 2012 (or after breakup), which will include more crushing, material placement and calcium chloride will be placed. Tentative Dates - Construction to be completed September 2012; Maintenance and Operations Project Close Out November 2012; Planning Project Close Out January 2013; Denali Commission Project Close Out March 2013. (Note that all dates are very preliminary).

Issues/Risks: None

Actions: Construction continues summer 2012.