



moffatt &amp; nichol

MN Job No: 8203**CHANGE ORDER**Change Order # 3Date Issued: 10/6/2014Project: Seldovia West Marginal Float ReplacementOwner: City of SeldoviaContractor: Harris Sand and GravelOwner's Representative: Moffatt & Nichol**The Contract Documents Shall be Modified as follows upon execution of this change order:****Description of Changes:**Furnish and Install Hinged light poles in lieu of the originally specified fixed poles, as described in the attached quote .  
(+\$32,815.38)

Feed all lights on the W. Marginal float from new lighting panel Q instead of using both Panels D&amp;Q. Float plane float lighting will still be fed from Panel D. See RFI #4, attached for additional details. (no cost)

Provide Temporary power for D&amp;E Floats for the duration of construction . (+5200)

Attachments: Project changes reference the following attachments "hinged light poles", received September 11, 2014, RFI #4, and the "DE float temp power quote", dated October 3, 2014 .

Original Contract Price: \$ 1,223,500.00Original Completion Dates: 12/1/2014, 12/15/2014  
substantial, final

Contract Price Prior to this

change order: \$ 1,377,240.00Completion Dates Prior to this Change Order: 12/15/2014 1/15/2015  
substantial, finalIncrease of this change order: \$ 38,015.38Completion Dates as modified by this change order: n/a n/a  
substantial, final

Contract Price including this

change order: \$ 1,415,255.38Completion Dates with all approved change orders 12/15/2014 1/15/2015  
substantial, finalRecommended: 

Owner's representative (authorized signature)

Date

10/6/14Accepted: 

Owner (authorized signature)

Date

10/6/14Accepted: 

Contractor (authorized signature)

Date

10/21/14

	<b>REQUEST FOR INFORMATION CITY OF SELDOVIA W. MARGINAL FLOAT IMPROVEMENTS</b>	<b>RFI # ERROR! REFERENCE SOURCE NOT FOUND.</b>
CITY OF SELDOVIA PROJECT NUMBER: AKV292		PROJECT: W. MARGINAL FLOAT IMPROVEMENTS
P2 NO. 326049		RESIDENT SUPERVISOR: Charles Balzarini
		CONSTRUCTION ADMINISTRATOR: Shaun McFarlane
CONTRACTOR: Harris Sand & Gravel	SUB #1: Puffin Electric	RFI#: 4 SUB#2: RFI#:
TO: Shaun McFarlane – Moffatt & Nichol	<input type="checkbox"/> Architectural <input type="checkbox"/> Civil <input type="checkbox"/> Structural <input type="checkbox"/> Plumbing <input type="checkbox"/> Mechanical <input checked="" type="checkbox"/> Electrical	
FROM: Ken Deaton		
RFI#: 04 Rev	Date Requested: July 28, 2014	DWG: E-111, E-113, E-114 SPEC:      DETAIL:
REQUEST: 01		<input checked="" type="checkbox"/> Proposals in this RFI may have Significant Cost and/or Schedule Impacts
<p>Puffin requests a No Cost Change to propose to feed the existing wood pole mounted light fixtures and the new W. Marginal float fixtures out of the new Panel "Q" in lieu of feeding the existing wood pole mounted fixtures out of Panel "D". This would have all the lights on the new marginal float being controlled and fed from the New Panel "Q". Additional breakers would be provided in the new Panel "Q" for the required circuits. Puffin would either increase the number of poles in contactor "Q" or would install both new contactors at this location. The new float plane pole mounted fixtures would be fed out of the existing contactor at Panel "D". Reference sheets E-111, E-113 and e-114. If approved, notes will provided on the As-Built drawings.</p>		
Contractor Signature: _____ Ken Deaton		Date: _____ 7/28/14

<b>Response:</b>
Construction Manager Signature: _____ Date: _____

CC: \_\_\_\_\_  
 \_\_\_\_\_

Attachments: \_\_\_\_\_



## Description

Change Order from 12 fixed  
poles to 12 hinged poles

## Lead Sheet

### CONTRACTORS COSTS

LABOR TOTAL (See Sheet 3 of 5)		\$	1,237.69
SAFETY @ 3% LABOR TOTAL		\$	37.13
MATERIALS TOTAL (See Sheet 4 of 5)		\$	24,526.44
INSURANCE @ 1%		\$	258.01
CONTRACTORS SUBTOTAL		\$	26,059.27
CONTRACTORS SUBTOTAL WITH OVERHEAD AT	10%	\$	28,954.75
CONTRACTORS SUBTOTAL WITH PROFIT AT	10%	\$	32,171.94

### SUBCONTRACTOR COSTS

SUBCONTRACTOR TOTAL (See Sheet 5 of 5)		\$	-
10 % OVERHEAD AND PROFIT	X .10	\$	-
SUBCONTRACTORS TOTAL WITH OVERHEAD AND PROFIT		\$	-
SUBTOTAL		\$	32,171.94

QC / DOCUMENT CONTROL / ENGINEERING @ 2%	X .02	\$	643.44
BOND @ 2%	X .02	\$	-

**TOTAL PROPOSAL \$ 32,815.38**

Harris Sand and Gravel, Inc.  
P.O. Box 6 Valdez, AK 99686  
Phone: (907) 835-4756  
Fax: (907) 835-2049



OCTOBER 3, 2014

TO: Shaun McFarlane / Moffat & Nichol  
Charles Balzarini / Moffat & Nichol

H&SG is pleased to Quote the Temporary Power for D&E Floats in the Seldovia harbor. The existing transformer float will be de-energized by Puffin Elec. and moved by HS&G to a location next to the gangway float. Puffin Elec. will hook up D&E for temporary power until the new TF transformer float and cables are installed for permanent service.

TOTAL COST \$ 5,200.00

Thanks Ken Deaton / Superintendent