

Harris Sand and Gravel, Inc.
P.O. Box 6 Valdez, AK 99686
Phone: (907) 835-4756
Fax: (907) 835-2049



JULY 2, 2014

TO: Shaun McFarlane / Moffat & Nichol

H&SG is pleased to Quote the new "Transformer float" for the City of Seldovia / West Marginal Float Replacement. The float will be a Transpac float to match the contract specifications. The float dimensions are: 12'-0" X 16'-0" (which allows for 4'-0" clear in all directions around substation centered on float". Flotation is designed for 3400# substation and cable deadload, at 18" freeboard to match marginal walk. Bullrail around 3 sides. This quote is contingent upon a response by July 10, 2014.

TOTAL COST \$ 26,295.00

Thanks Ken Deaton / Superintendent

MN Job No: 820**CHANGE ORDER**Change Order # 2
Date Issued: 7/8/2014Project: Seldovia West Marginal Float ReplacementOwner: City of SeldoviaContractor: Harris Sand and GravelOwner's Representative: Moffatt & Nichol*The Contract Documents Shall be Modified as follows upon execution of this change order:***Description of Changes:**

Replace existing Transformer float with a new 12'x16' transformer float as described in the quote from H5&G Dated July 2, 2014. The existing Transformer float shall be turned over to the City with the other floats salvaged as part of this project.

Attachments: Project changes reference the following attachments "Transformer float quote", dated July 2, 2014.

Original Contract Price: \$ 1,223,500.00Original Completion Dates: 12/1/2014, 12/15/2014
substantial, finalContract Price Prior to this
change order: \$ 1,350,945.00Completion Dates Prior to this Change Order: 12/15/2014 1/15/2015
substantial, finalIncrease of this change order: \$ 26,295.00Completion Dates as modified by this change order: n/a n/a
substantial, finalContract Price including this
change order: \$ 1,377,240.00Completion Dates with all approved change orders 12/15/2014 1/15/2015
substantial, final

Recommended:


Owner's representative (authorized signature)

Date

7/7/2014

Accepted:


Owner (authorized signature)

Date

7/8/14

Accepted:


Contractor (authorized signature)

Date

7/11/14

	REQUEST FOR INFORMATION CITY OF SELDOVIA W. MARGINAL FLOAT IMPROVEMENTS	RFI # ERROR! REFERENCE SOURCE NOT FOUND.
CITY OF SELDOVIA PROJECT NUMBER: AKV292		PROJECT: W. MARGINAL FLOAT IMPROVEMENTS
P2 NO. 326049		RESIDENT SUPERVISOR: Charles Balzarini
		CONSTRUCTION ADMINISTRATOR: Shaun McFarlane
CONTRACTOR: Harris Sand & Gravel	SUB #1: Puffin Electric	RFI#: 4 SUB#2: RFI#:
TO: Shaun McFarlane – Moffatt & Nichol	<input type="checkbox"/> Architectural <input type="checkbox"/> Civil <input type="checkbox"/> Structural <input type="checkbox"/> Plumbing <input type="checkbox"/> Mechanical <input checked="" type="checkbox"/> Electrical	
FROM: Ken Deaton		
RFI#: 04 Rev	Date Requested: July 28, 2014	DWG: E-111, E-113, E-114 SPEC: DETAIL:
REQUEST: 01		<input checked="" type="checkbox"/> Proposals in this RFI may have Significant Cost and/or Schedule Impacts
<p>Puffin requests a No Cost Change to propose to feed the existing wood pole mounted light fixtures and the new W. Marginal float fixtures out of the new Panel "Q" in lieu of feeding the existing wood pole mounted fixtures out of Panel "D". This would have all the lights on the new marginal float being controlled and fed from the New Panel "Q". Additional breakers would be provided in the new Panel "Q" for the required circuits. Puffin would either increase the number of poles in contactor "Q" or would install both new contactors at this location. The new float plane pole mounted fixtures would be fed out of the existing contactor at Panel "D". Reference sheets E-111, E-113 and e-114. If approved , notes will provided on the As-Built drawings.</p>		
Contractor Signature: _____ Ken Deaton Date: _____ 7/28/14		

Response:
Construction Manager Signature: _____ Date: _____

CC: _____

Attachments: _____