Denali Commission Expense Category Summary

Project Number: **403024**

	Area	To Date	Expended
1)	Freight	-	0%
2)	Labor	-	0%
3)	Materials	-	0%
4)	Other - Pass Through Grant & Contributions	798,827.58	100%
5)	Planning & Design	-	0%
6)	Project Administration/Overhead	-	0%
	Total Expenditures	**798,827.58**	**100%**

Please see attached Print-Out of our General Ledger

PJ TYPE	DIESEL EFFICIENCY				
PROJECT No.	403024				
DATE	01/01/01..06/30/09				
ENTRY NO.	00001..1000000	F	I	J	K
ACCOUNTS	70000..79999	A THRU E			I +J+K =F
PROJECT TITLE	**Whitestone Diesel Efficiency**	**TOTAL ACTUAL + ENC BAL**	**Actual**	**Encumbrance**	**Commitment**
	PROJECT COSTS				
NON GRANT COSTS					
="73150"	AEA STAFF	0.00	0.00	0.00	0.00
72000..72999	TRAVEL	0.00	0.00	0.00	0.00
	CONTRACTUAL				
="73120"	DESIGN	0.00	0.00	0.00	0.00
73000..73999	CM SERVICES&OTHER	0.00	0.00	0.00	0.00
74000..76999	MATERIALS	0.00	0.00	0.00	0.00
		0.00	0.00	0.00	0.00
COMMUNITY GRANTS					
77310	PASS THROUGH GRANT	682,928.00	413,406.41 4	269,521.59	0.00
="77510"	CM LABOR	0.00	0.00	0.00	0.00
="77515"	FA LABOR	0.00	0.00	0.00	0.00
="77520"	TRAVEL	0.00	0.00	0.00	0.00
="77525"	SITE FOOD & LODGE	0.00	0.00	0.00	0.00
="77530"	CONTRACTUAL	0.00	0.00	0.00	0.00
77535..77540	FREIGHT	0.00	0.00	0.00	0.00
="77550"	MATERIALS	0.00	0.00	0.00	0.00
="77560"	EQUIPMENT	0.00	0.00	0.00	0.00
77570|77900	LAND&CONTRIBUTIONS	385,421.17	385,421.17 4	0.00	0.00
="77999"	DAMAGE CLAIMS	0.00	0.00		
		1,068,349.17	798,827.58	269,521.59	0.00
TOTAL PROJECT COSTS		1,068,349.17	798,827.58	269,521.59	0.00
					0.00
	PROJECT FUNDING				
31001|31009..31	DENALI COMMISSION	649,763.10	413,406.41	236,356.69	0.00
33001	OTHER DEC RSA	0.00	0.00	0.00	0.00
="0"	STATE FUNDS	0.00	0.00	0.00	0.00
T2960..T2999|Z2	COMMUNITY FUNDS	385,421.17	385,421.17	0.00	0.00
31002..31008|31	OTHER FUNDS	33,164.90	0.00	33,164.90	0.00
		1,068,349.17	798,827.58	269,521.59	0.00
		0.00			**0.00**
	(OVER) UNDER FUNDED				
		1,068,349.17			
		0.00			