Alaska Energy Cost Reduction Program
Progress Report

Grantee: City of False Pass

Project Name: False Pass Energy Cost Reduction

Grant # 2195171

Period of Report: 1 MARCH 04 to 30 JUNE 04

Project Activities Completed:

During this period, there were more delays in transporting the Powerhouse to False Pass, However it arrived and was moved into place by April 20th. Personnel from Precision Power did not arrive until May 11, and due to circumstances not understood by them during the design phase, it took longer than expected and required other materials and equipment to be sent to False Pass. The new gen house is now operational (since about June 1.)

Existing or Potential Problems:

There are three meters that record KW's produced and other parameters of the Power that is generated that have never worked. We need this information for our records, PCE Reports, etc. and are having a very difficult time getting Precision power to correct the problem. I have been waiting since at least April 20th for a list of equipment, materials, etc. needed ~~for~~ to complete the waste heat portion of the project.

Activities Targeted for Next Reporting Period:

We need to have the meters described above repaired or replaced, and we hope to finish the waste heat portion of the project.