

CHANGE ORDER

Change Order # 4
Date Issued: 10/26/2014

Project: Seldovia West Marginal Float Replacement

Owner: City of Seldovia

Contractor: Harris Sand and Gravel

Owner's Representative: Moffatt & Nichol

The Contract Documents Shall be Modified as follows upon execution of this change order:

Description of Changes:

Splice (5) driven piles on the New Marginal float \$4700.00 per pile. (+23,500)

Pull and dispose of 5 timber piling from B float and C float (+4700)

Attachments: None

Original Contract Price: \$ 1,223,500.00

Original Completion Dates: 12/1/2014, 12/15/2014
substantial, final

Contract Price Prior to this
change order: \$ 1,415,255.38

Completion Dates Prior to this Change Order: 12/15/2014 1/15/2015
substantial, final

Increase of this change order: \$ 28,200.00

Completion Dates as modified by this change order: n/a n/a
substantial, final

Contract Price including this
change order: \$ 1,443,455.38

Completion Dates with all approved change orders 12/15/2014 1/15/2015
substantial, final

Recommended:


10/26/14

Owner's representative (authorized signature)

Date

Accepted:

Owner (authorized signature)

Date

Accepted:


10/27/14

Contractor (authorized signature)

Date