

Project Authorization Amendment

Date 12 May 2011



510 L Street, Suite 410
Anchorage AK 99501

(907) 271-1414 tel
(907) 271-1415 fax
www.denali.gov

1306-A-01

Project Number

Project Title

Wrangell: Health Facilities Replacement in Wrangell

August 1, 2010 through December 31, 2011

Program Manager *Nancy Merriman*

Performance Period

Federal Co-Chair *Joel Neimeyer*

Commission Amount

\$152,000.00

Certifying Official *Jennifer Price*

Match Source(s)

City and Borough of Wrangell, HRSA

Match Amount

\$3,836,490.00

Pursuant to the terms and conditions of the Grant/Award, this Authorization:

Amends the original Project Authorization in the following manner:

1. Extends the period of performance to August 1, 2010 through December 31, 2011. The reason for this extension is that both the Medical Center and the Community Health Center initial phases of the construction projects are proceeding slower than anticipated. Alaska Island Community Services (AICS) was the recipient of the Facility Investment Program grant from the Health Resources and Services Administration (HRSA) in 2010. HRSA requires that these funds be fully expended by December 8, 2011. AICS expects to meet that deadline.
2. Eliminates the recognition of the Wrangell Medical Center funds as cost share match for this project. Because that project lags behind the AICS estimated completion date, it will not be possible to recognize the expenditure of those funds at this project's completion. The two facility construction projects are being constructed on the same site; no change to this arrangement is expected.

Match sources and Amounts:

City and Borough of Wrangell - \$100,000

AICS, FIP HRSA grant - \$3,736,490

Milestones for this project are now: In-Process August 1, 2010 through December 31, 2011.

Close-Out January 1, 2012 through March 31, 2012